COMPLETION REPORT

1	Name of the Work	Construction of Roads and Drains in Chowdappa Layout in Ward No.17
2	Sanctioned Estimate No. and date	CE/DZ/TS/23/2022-23 Date: 21.01.2022
3	Head of Account which is chargeable	Job Code 017-23-000004 P3726
4	Instrument Order No. and date	EE/DD/WO/164/2022-23 Dated: 24.03.2023
5	Name of Contractor	G.Ashwathappa
6	Work started	24.03.2023
7	Work Completion	22.11.2023
8	Time Stipulated for Completion of Work	120 days
9	Delay in Execution of Work	There is no delay in execution because Govt has stopped the work 22/5/23 and told as to start the work by 6/10/23.
10	Measurement recorded in	MB No. 4834/19-20 Page No. 483327-29
11	Check Measurement of the Asst	12/10/2023 to 22/11/23
12	Name of the office/official in charge of the work	AEE, Shettyhalli Sub Division
	a) Asst. Eng/Junior Engineer	Sadashiv , AE
	b) Asst. Executive Engineer	S.N. Krishnamurthy, AEE

Sanctioned Estimated Amount	Amount Claims as per actually Vide as per bills	Excess	Savings
Rs.90.00 Lakhs	Rs.7928251.69	-	1071748.31

1. Certified that the above has been completed within the stipulated time noted in the
2. Certified that the contractor has delayed and completed the work for which necessary fine recovered
3. Certified that the above work has been executed by the contractor satisfactory in immediate

Assistant Engineer
Ward no.17

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

Scanned with OKEN Scanner